Measurement Sheets

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Measurment

Detailed Measurments

Item	Discription of Item		Unit	Rate	Amount
2	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.(I.NO 19.1,Page no 143 SR 2018-				
	Present Qty	**3844.17**	**Cum**	**225.94**	**868551.77**
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering				
	Present Qty	**1186.31**	**Cum**	**5961.80**	**7072542.96**
4	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3				
	Present Qty	**113.40**	**Tonne**	**84113.86**	**9538511.72**
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for				
	Present Qty	**1837.21**	**Cum**	**7790.43**	**14312655.90**
11	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transpor				
	Present Qty	**221.87**	**Cum**	**67.11**	**14889.70**
12	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage				
	Present Qty	**114.08**	**Cum**	**2093.67**	**238845.87**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

13	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in					
	Present Qty	**171.11**	**Cum**	**2100.34**	**359389.18**	
14	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifi					
	Present Qty	**760.50**	**Sqm**	**35.60**	**27073.80**	
15	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour,					
	Present Qty	**2497.00**	**Sqm**	**5.56**	**13883.32**	
16	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site,					
	Present Qty	**38.03**	**Cum**	**7653.79**	**291073.63**	
17	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning					
	Present Qty	**3270.00**	**Sqm**	**13.35**	**43654.50**	
21	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum,					
	Present Qty	**67.17**	**Cum**	**6031.81**	**405156.68**	

Contractor

Assistant Engineer

4/9/202

Asst. Executive Engineer

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Pre-Measurement : 6|9|2021

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
1	Removing and Refixing stone slabs of drains and pointing in CM (1:3) (Page No. 27 / Item No. 5.33 PWD SR 2018-19)							
	For Drain							
	From 4th Phase 2nd Cross Road							
From Kitchen 6 RHS	0.00	15.00	1	15.00				
	15.00	29.70	1	14.70				
	29.70	36.70	1	7.00			Cross Road	
	36.70	51.70	1	15.00				
	51.70	64.50	1	12.80				
	64.50	70.50	1	6.00	0.90	5.40	Bs Slab	
	70.50	73.50	1	3.00				
	73.50	78.70	1	5.20				
	78.70	92.30	1	13.60				
	92.30	95.90	1	3.60				
	95.90	99.10	1	3.20	0.90	2.88	Bs Slab	
	99.10	114.80	1	15.70				
	114.80	129.80	1	15.00			N/t Cross Road	
	129.80	137.70	1	7.90				
	137.70	152.70	1	15.00				
	152.70	159.70	1	7.00				
	159.70	174.70	1	15.00				
	174.70	189.70	1	15.00				
	189.70	196.70	1	7.00			Cross Road	
	196.70	205.70	1	9.00	0.90	8.10	Bs Slab	
	205.70	213.70	1	8.00				
	213.70	219.70	1	6.00			Cross Road	
	219.70	231.90	1	12.20	0.90	10.98		
	231.90	246.90	1	15.00				
	246.90	261.90	1	15.00				
	261.90	266.90	1	5.00			Cross Road	
	266.90	281.90	1	15.00				
	281.90	297.90	1	16.00				
	297.90	312.90	1	15.00			Cross Road	
	312.90	327.70	1	14.80				
	327.70	333.70	1	6.00			Cross Road	
	333.70	348.70	1	15.00				
	348.70	362.30	1	13.60				
	362.30	367.70	1	5.40			Cross Road	
	367.70	373.50	1	5.80				
	373.50	388.50	1	15.00				
	388.50	403.50	1	15.00				
	403.50	417.80	1	14.30			Cross Road	
	417.80	420.10	1	2.30				
	420.10	435.10	1	15.00				
	435.10	450.10	1	15.00				

	165.00	171.50	1	6.50				Culvert	
	171.50	186.50	1	15.00					
	186.50	199.50	1	13.00	0.90		11.70		
	199.50	214.50	1	15.00	0.90		13.50	Bs slab	
	214.50	216.50	1	2.00	0.90		1.80	Bs slab	
	216.50	225.80	1	9.30	0.90		8.37		
	From 4th Phase 1st Main Road								
From Indira Canteen road RHS	0.00	15.00	1	15.00					
	15.00	30.00	1	15.00					
	30.00	45.00	1	15.00	0.90		13.50		
	45.00	60.00	1	15.00	0.90		13.50		
	60.00	75.00	1	15.00	0.90		13.50		
	75.00	90.00	1	15.00	0.90		13.50		
	90.00	95.00	1	5.00	0.90		4.50		
	95.00	110.00	1	15.00	0.90		13.50	Bs slab	
	110.00	118.00	1	8.00	0.90		7.20	Bs slab	
	118.00	126.00	1	8.00					
	126.00	135.80	1	9.80	0.90		8.82	Bs slab	
	135.80	150.80	1	15.00					
	150.80	165.80	1	15.00	0.90		13.50		
	165.80	167.80	1	2.00					
	167.80	179.10	1	11.30	0.90		10.17	Bs slab	
	179.10	194.10	1	15.00					
	194.10	205.40	1	11.30	0.90		10.17		
	205.40	213.80	1	8.40	0.90		7.56	Bs slab	
	213.80	228.80	1	15.00					
	228.80	243.80	1	15.00	0.90		13.50		
	243.80	258.80	1	15.00					
	258.80	273.80	1	15.00	0.90		13.50		
	273.80	281.80	1	8.00	0.90		7.20		
						Total Quantity Work Done	2079.99	Sqm	
						Quantity Payable in this Bill Done	2076.42	116.81	242546.62

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

K. [illegible]
Contractor

Assistant Engineer

Asst. Executive Engineer

6/9/2021

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Pre-Measurement : 7/9/2021

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
6	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and l							
	Drain							
	From 4th Phase 2nd Cross Road							
From Kitchen 6 RHS	0.00	15.00	1	15.00	0.90		13.50	
	15.00	29.70	1	14.70	0.90		13.23	
	29.70	36.70	1	7.00				Cross Road
	36.70	51.70	1	15.00	0.90		13.50	
	51.70	64.50	1	12.80	0.90		11.52	
	64.50	70.50	1	6.00				Bs Slab
	70.50	73.50	1	3.00	0.90		2.70	
	73.50	78.70	1	5.20	0.90		4.68	
	78.70	92.30	1	13.60	0.90		12.24	
	92.30	95.90	1	3.60	0.90		3.24	
	95.90	99.10	1	3.20				Bs Slab
	99.10	114.80	1	15.70	0.90		14.13	
	114.80	129.80	1	15.00				N/t Cross Road
	129.80	137.70	1	7.90				
	137.70	152.70	1	15.00	0.90		13.50	
	152.70	159.70	1	7.00	0.90		6.30	
	159.70	174.70	1	15.00	0.90		13.50	
	174.70	189.70	1	15.00	0.90		13.50	
	189.70	196.70	1	7.00				Cross Road
	196.70	205.70	1	9.00				Bs Slab
	205.70	213.70	1	8.00	0.90		7.20	
	213.70	219.70	1	6.00				Cross Road
	219.70	231.90	1	12.20	0.90		10.98	
	231.90	246.90	1	15.00	0.90		13.50	
	246.90	261.90	1	15.00	0.90		13.50	
	261.90	266.90	1	5.00				Cross Road
	266.90	281.90	1	15.00	0.90		13.50	
	281.90	297.90	1	16.00	0.90		14.40	
	297.90	312.90	1	15.00				Cross Road
	312.90	327.70	1	14.80	0.90		13.32	
	327.70	333.70	1	6.00				Cross Road
	333.70	348.70	1	15.00	0.90		13.50	
	348.70	362.30	1	13.60	0.90		12.24	
	362.30	367.70	1	5.40				Cross Road
	367.70	373.50	1	5.80	0.90		5.22	
	373.50	388.50	1	15.00	0.90		13.50	
	388.50	403.50	1	15.00	0.90		13.50	
	403.50	417.80	1	14.30				Cross Road
	417.80	420.10	1	2.30	0.90		2.07	
	420.10	435.10	1	15.00	0.90		13.50	

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

	435.10	450.10	1	15.00	0.90		13.50	
	450.10	465.10	1	15.00	0.90		13.50	
	465.10	475.10	1	10.00	0.90		9.00	
	475.10	485.40	1	10.30				Cross Road
	485.40	500.40	1	15.00	0.90		13.50	
	500.40	515.40	1	15.00	0.90		13.50	
	515.40	530.40	1	15.00	0.90		13.50	
	530.40	545.40	1	15.00	0.90		13.50	
	545.40	560.40	1	15.00	0.90		13.50	
	560.40	563.40	1	3.00	0.90		2.70	
	563.40	572.40	1	9.00				Cross Road
	572.40	579.40	1	7.00	0.90		6.30	
	579.40	594.40	1	15.00	0.90		13.50	
	594.40	609.40	1	15.00	0.90		13.50	
	609.40	624.40	1	15.00	0.90		13.50	
	624.40	639.40	1	15.00	0.90		13.50	
	639.40	644.70	1	5.30				Cross Road
	644.70	659.70	1	15.00	0.90		13.50	
	659.70	670.00	1	10.30	0.90		9.27	
	670.00	675.30	1	5.30				Bs Slab
	675.30	690.30	1	15.00	0.90		13.50	
	690.30	700.30	1	10.00	0.90		9.00	
	700.30	704.10	1	3.80				Bs Slab
	704.10	709.90	1	5.80	0.90		5.22	
	709.90	724.90	1	15.00	0.90		13.50	
	724.90	739.90	1	15.00	0.90		13.50	
	739.90	754.90	1	15.00	0.90		13.50	
From 4th Phase 2nd Cross Road (kitchen 6)								
From MRP Bar LHS	0.00	11.60	1	11.60	0.90		10.44	
	11.60	22.20	1	10.60	0.90		9.54	
	22.20	26.60	1	4.40				Culvert
	26.60	34.30	1	7.70	0.90		6.93	
	34.30	40.50	1	6.20				Bs Slab
	40.50	49.10	1	8.60	0.90		7.74	
	49.10	56.70	1	7.60				Bs Slab
	56.70	65.70	1	9.00	0.90		8.10	
	65.70	80.70	1	15.00				Bs Slab
	80.70	83.70	1	3.00				Bs Slab
	83.70	93.30	1	9.60	0.90		8.64	
	93.30	107.30	1	14.00				Culvert
	107.30	122.30	1	15.00				Bs Slab
	122.30	136.10	1	13.80				Bs Slab
	136.10	147.00	1	10.90	0.90		9.81	
	147.00	155.00	1	8.00				Culvert
	155.00	170.00	1	15.00				Bs Slab
	170.00	175.00	1	5.00				Bs Slab
	175.00	180.60	1	5.60				Culvert
	180.60	187.60	1	7.00	0.90		6.30	
	187.60	193.70	1	6.10				Bs Slab
	193.70	206.30	1	12.60	0.90		11.34	
	206.30	211.10	1	4.80				Bs Slab
	211.10	226.10	1	15.00	0.90		13.50	

ಕಾಯಂ ಕಾಯ್ದೆ ಪೂರಕ ಅಭಿಯಂತರರು
Culvert ಯೋಜನೆಗಳ ಉಪವಿಭಾಗ,
ಜಿ.ಪಂ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-106

	226.10	234.70	1	8.60	0.90		7.74	
	234.70	239.70	1	5.00				Culvert
	239.70	248.40	1	8.70	0.90		7.83	
	248.40	256.40	1	8.00				Bs Slab
	256.40	262.40	1	6.00				Culvert
	262.40	275.30	1	12.90				Bs Slab
	275.30	283.50	1	8.20				N/t
	283.50	290.50	1	7.00	1.20		8.40	
	290.50	306.30	1	15.80				Bs Slab
	306.30	321.30	1	15.00	1.20		18.00	
	321.30	336.30	1	15.00	1.20		18.00	
	336.30	351.30	1	15.00	1.20		18.00	
	351.30	366.30	1	15.00	1.20		18.00	
	366.30	375.30	1	9.00	1.20		10.80	
	375.30	380.70	1	5.40				N/t
	380.70	395.70	1	15.00	1.20		18.00	
	395.70	409.70	1	14.00	1.20		16.80	
	409.70	425.30	1	15.60				N/t
	425.30	440.30	1	15.00	1.20		18.00	
	440.30	455.30	1	15.00	1.20		18.00	
	455.30	470.30	1	15.00	1.20		18.00	
	470.30	485.30	1	15.00	1.20		18.00	
	485.30	492.80	1	7.50				
	492.80	499.80	1	7.00				Park front gate
	499.80	514.80	1	15.00	1.20		18.00	
	514.80	529.80	1	15.00	1.20		18.00	
	529.80	544.80	1	15.00	1.20		18.00	
	544.80	559.80	1	15.00	1.20		18.00	
	559.80	572.80	1	13.00				
4th Phase Vivekananda Park East Side Road								
From Nandini Store	0.00	15.00	1	15.00	1.20		18.00	
	15.00	24.00	1	9.00	1.20		10.80	
	24.00	39.00	1	15.00				Bs Slab
	39.00	45.90	1	6.90				Bs Slab
	45.90	52.60	1	6.70	1.20		8.04	
	52.60	59.00	1	6.40				Bs Slab
	59.00	64.90	1	5.90	1.20		7.08	
	64.90	73.90	1	9.00				Bs Slab
	73.90	78.90	1	5.00	1.20		6.00	
	78.90	88.90	1	10.00				Bs Slab
	88.90	96.60	1	7.70	1.20		9.24	
	96.60	106.90	1	10.30				Bs Slab
	106.90	112.50	1	5.60	1.20		6.72	
	112.50	127.50	1	15.00				Bs Slab
	127.50	136.20	1	8.70				Bs Slab
	136.20	138.70	1	2.50	1.20		3.00	
	138.70	141.70	1	3.00				Bs Slab
	141.70	144.80	1	3.10	1.20		3.72	
	144.80	147.30	1	2.50	1.20		3.00	
	147.30	149.20	1	1.90				Bs Slab
From 4th Phase 6th Cross Road (Subbu Bakery)								
From Park	0.00	15.00	1	2.20	1.20		2.64	

ಸಹಾಯಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

	73.90	88.90	1	15.00	1.20		18.00	
	88.90	103.00	1	14.10	1.20		16.92	
	103.00	108.30	1	5.30				Culvert
	108.30	123.30	1	15.00				
	123.30	132.70	1	9.40	1.20		11.28	
	132.70	139.50	1	6.80				Culvert
	139.50	146.60	1	7.10	1.20		8.52	
	146.60	153.50	1	6.90				Culvert
	153.50	168.50	1	15.00	1.20		18.00	
	168.50	183.50	1	15.00				
	183.50	198.50	1	15.00	1.20		18.00	
	198.50	213.50	1	15.00				
	213.50	217.50	1	4.00	1.20		4.80	
	217.50	227.70	1	10.20				Cross Road
	227.70	242.70	1	15.00	1.20		18.00	
	242.70	257.70	1	15.00	1.20		18.00	
	257.70	272.70	1	15.00				
	272.70	287.70	1	15.00				
	287.70	302.70	1	15.00	1.20		18.00	
	302.70	304.10	1	1.40	1.20		1.68	
	304.10	307.10	1	3.00				Culvert
	307.10	322.10	1	15.00	1.20		18.00	
	322.10	324.30	1	2.20	1.20		2.64	
	324.30	327.80	1	3.50				Culvert
	327.80	342.80	1	15.00	1.20		18.00	
	342.80	357.80	1	15.00	1.20		18.00	
	357.80	372.80	1	15.00				
	372.80	387.80	1	15.00				
	387.80	402.80	1	15.00				
	402.80	407.80	1	5.00	1.20		6.00	
1st Cross Road RHS (Nisarga Park)								
From 5th Cross LHS	0.00	15.00	1	15.00				
	15.00	30.00	1	15.00				
	30.00	32.80	1	2.80	1.20		3.36	
	32.80	38.60	1	5.80				Culvert
	38.60	53.60	1	15.00	1.20		18.00	
	53.60	68.60	1	15.00				
	68.60	69.90	1	1.30	1.20		1.56	
	69.90	74.90	1	5.00				Culvert
	74.90	89.90	1	15.00	1.20		18.00	
	89.90	104.30	1	14.40				
	104.30	108.60	1	4.30				Culvert
	108.60	123.60	1	15.00	1.20		18.00	
	123.60	139.10	1	15.50				
2nd Cross Road RHS (Nisarga Park)								
From 5th Cross LHS	0.00	15.00	1	15.00				
	15.00	30.00	1	15.00	1.20		18.00	
	30.00	45.00	1	15.00				
	45.00	47.20	1	2.20				
	47.20	54.80	1	7.60				Cross Road
	54.80	69.80	1	15.00	1.20		18.00	
	69.80	84.80	1	15.00	1.20		18.00	
	84.80	99.80	1	15.00				

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಪ, ಬೆಂಗಳೂರು-106

	154.80	160.60	1	5.80				Bs slab	
	160.60	165.00	1	4.40	0.90		3.96		
	165.00	171.50	1	6.50				Culvert	
	171.50	186.50	1	15.00	0.90		13.50		
	186.50	199.50	1	13.00					
	199.50	214.50	1	15.00				Bs slab	
	214.50	216.50	1	2.00				Bs slab	
	216.50	225.80	1	9.30					
	From 4th Phase 1st Main Road								
From Indira Canteen road RHS	0.00	15.00	1	15.00	0.90		13.50		
	15.00	30.00	1	15.00	0.90		13.50		
	30.00	45.00	1	15.00					
	45.00	60.00	1	15.00					
	60.00	75.00	1	15.00					
	75.00	90.00	1	15.00					
	90.00	95.00	1	5.00					
	95.00	110.00	1	15.00				Bs slab	
	110.00	118.00	1	8.00				Bs slab	
	118.00	126.00	1	8.00	0.90		7.20		
	126.00	135.80	1	9.80				Bs slab	
	135.80	150.80	1	15.00	0.90		13.50		
	150.80	165.80	1	15.00					
	165.80	167.80	1	2.00	0.90		1.80		
	167.80	179.10	1	11.30				Bs slab	
	179.10	194.10	1	15.00	0.90		13.50		
	194.10	205.40	1	11.30					
	205.40	213.80	1	8.40				Bs slab	
	213.80	228.80	1	15.00	0.90		13.50		
	228.80	243.80	1	15.00					
	243.80	258.80	1	15.00	0.90		13.50		
	258.80	273.80	1	15.00					
	273.80	281.80	1	8.00					
	For Shoulder Drain								
	0.00	12.00	-12	1.50	0.60		-10.80	Cross Road	
	0.00	10.00	-10	2.00	0.60		-12.00		
	0.00	18.00	-18	1.70	0.60		-18.36		
	0.00	5.00	-5	3.00	0.60		-9.00		
	Total Quantity Work Done						2570.40	Sqm	
	Quantity Payable in this Bill Done						2566.14	2452.68	6293920.255

Contractor

Assistant Engineer

Asst, Executive Engineer

7/9/2021

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Pre-Measurement : 8/9/2021

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
7	KSRB 5-8.2 : Providing two line dressing to granite stone slab / granite stone masonry as per specifications. KBS 5.1.13 (P.No-26, I No-5.18)							
	For Drain							
	From 4th Phase 2nd Cross Road							
From Kitchen 6 RHS	0.00	15.00	1	15.00				
	15.00	29.70	1	14.70				
	29.70	36.70	1	7.00				Cross Road
	36.70	51.70	1	15.00				
	51.70	64.50	1	12.80				
	64.50	70.50	1	6.00	0.90		5.40	Bs Slab
	70.50	73.50	1	3.00				
	73.50	78.70	1	5.20				
	78.70	92.30	1	13.60				
	92.30	95.90	1	3.60				
	95.90	99.10	1	3.20	0.90		2.88	Bs Slab
	99.10	114.80	1	15.70				
	114.80	129.80	1	15.00				N/t Cross Road
	129.80	137.70	1	7.90				
	137.70	152.70	1	15.00				
	152.70	159.70	1	7.00				
	159.70	174.70	1	15.00				
	174.70	189.70	1	15.00				
	189.70	196.70	1	7.00				
	196.70	205.70	1	9.00	0.90		8.10	Bs Slab
	205.70	213.70	1	8.00				
	213.70	219.70	1	6.00				Cross Road
	219.70	231.90	1	12.20	0.90		10.98	
	231.90	246.90	1	15.00				
	246.90	261.90	1	15.00				
	261.90	266.90	1	5.00				Cross Road
	266.90	281.90	1	15.00				
	281.90	297.90	1	16.00				
	297.90	312.90	1	15.00				Cross Road
	312.90	327.70	1	14.80				
	327.70	333.70	1	6.00				Cross Road
	333.70	348.70	1	15.00				

	124.80	139.80	1	15.00	0.90		13.50			
	139.80	144.00	1	4.20						
	144.00	145.80	1	1.80	0.90		1.62	Bs slab		
	145.80	154.80	1	9.00						
	154.80	160.60	1	5.80	0.90		5.22	Bs slab		
	160.60	165.00	1	4.40						
	165.00	171.50	1	6.50				Culvert		
	171.50	186.50	1	15.00						
	186.50	199.50	1	13.00	0.90		11.70			
	199.50	214.50	1	15.00	0.90		13.50	Bs slab		
	214.50	216.50	1	2.00	0.90		1.80	Bs slab		
	216.50	225.80	1	9.30	0.90		8.37			
	From 4th Phase 1st Main Road									
From Indira Canteen road RHS	0.00	15.00	1	15.00						
	15.00	30.00	1	15.00						
	30.00	45.00	1	15.00	0.90		13.50			
	45.00	60.00	1	15.00	0.90		13.50			
	60.00	75.00	1	15.00	0.90		13.50			
	75.00	90.00	1	15.00	0.90		13.50			
	90.00	95.00	1	5.00	0.90		4.50			
	95.00	110.00	1	15.00	0.90		13.50	Bs slab		
	110.00	118.00	1	8.00	0.90		7.20	Bs slab		
	118.00	126.00	1	8.00						
	126.00	135.80	1	9.80	0.90		8.82	Bs slab		
	135.80	150.80	1	15.00						
	150.80	165.80	1	15.00	0.90		13.50			
	165.80	167.80	1	2.00						
	167.80	179.10	1	11.30	0.90		10.17	Bs slab		
	179.10	194.10	1	15.00						
	194.10	205.40	1	11.30	0.90		10.17			
	205.40	213.80	1	8.40	0.90		7.56	Bs slab		
	213.80	228.80	1	15.00						
	228.80	243.80	1	15.00	0.90		13.50			
	243.80	258.80	1	15.00						
	258.80	273.80	1	15.00	0.90		13.50			
	273.80	281.80	1	8.00	0.90		7.20			
	Total Quantity Work Done						2079.99	Sqm		
	Quantity Payable in this Bill Done						2076.42	1663.14	3453377.159	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Contractor

Assistant Engineer

Asst, Executive Engineer

8/9/2021

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Pre-Measurement : 13/9/2021

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
8	Providing and fixing RCC precast cover slab of 250mm thick for drain in							
	For New Culverts							
	From 4th Phase 2nd Cross Road (kitchen 6)							
From MRP Bar LHS	0.00	4.40	1	4.40	1.20	5.28		
	0.00	14.00	1	14.00	1.20	16.80		
	0.00	8.00	1	8.00	1.20	9.60		
	0.00	5.60	1	5.60	1.20	6.72		
	0.00	5.00	1	5.00	1.20	6.00		
	0.00	6.00	1	6.00	1.20	7.20		
	From 4th Phase 6th Cross Road (Subbu Bakery)							
From Park Side RHS	0.00	6.00	1	6.00	1.20	7.20		
	From 4th Phase Nisarga Park Road							
From Appartment LHS	0.00	7.20	1	7.20	1.20	8.64		
	0.00	3.90	1	3.90	1.20	4.68		
	0.00	3.80	1	3.90	1.20	4.68		
	0.00	6.60	1	6.60	1.20	7.92		
	0.00	5.90	1	5.90	1.20	7.08		
	0.00	4.70	1	4.70	1.20	5.64		
	0.00	5.90	1	5.90	1.20	7.08		
	0.00	9.90	1	9.90	1.20	11.88		
	0.00	4.60	1	4.60	0.90	4.14		
	0.00	5.50	1	5.50	1.20	6.60		
	From 4th Phase Nisarga Park Road							
From Appartment RHS	0.00	9.30	1	9.30	1.20	11.16		
	0.00	4.10	1	4.10	1.20	4.92		
	0.00	5.30	1	5.30	1.20	6.36		
	0.00	6.80	1	6.80	1.20	8.16		
	0.00	6.90	1	6.90	1.20	8.28		
	0.00	3.00	1	3.00	1.20	3.60		
	0.00	3.50	1	3.40	1.20	4.08		
	1st Cross Road RHS (Nisarga Park)							
From 5th Cross LHS	0.00	5.80	1	5.80	1.20	6.96		
	0.00	5.00	1	5.00	1.20	6.00		
	0.00	4.30	1	4.30	1.20	5.16		
	2nd Cross Road LHS (Nisarga Park)							
From 5th Cross LHS	0.00	4.70	1	4.70	1.20	5.64		
	0.00	3.90	1	4.00	1.20	4.80		
	0.00	4.80	1	4.80	1.20	5.76		
	From Sangamesh Xerox Shop							
From LHS Side	0.00	6.90	1	6.90	1.20	8.28		
	From Sangamesh Xerox Shop							
From RHS Side	0.00	6.30	1	6.30	1.20	7.56		
	0.00	6.40	1	6.40	1.20	7.68		

5th main Road Attur Layout									
From RHS Side	0.00	6.20	1	6.20	1.20		7.44		
	0.00	6.50	1	6.50	1.20		7.80		
	Total Quantity Work Done						246.78	Sqm	
	Quantity Payable in this Bill Done						245.40	5686.19	1395391.026

Contractor

Assistant Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ.

13/9/2021 ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು ೧೦೬

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Pre-Measurement : 14/9/2021

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, in							
	For Kerb							
	From 4th Phase 2nd Cross Road							
From Kitchen 6, RHS	0.00	15.00	1	15.00			33.00	
	15.00	29.70	1	14.70			33.00	
	29.70	36.70	1	7.00				Cross Road
	36.70	51.70	1	15.00			34.00	
	51.70	64.50	1	12.80			30.00	
	64.50	70.50	1	6.00			14.00	
	70.50	73.50	1	3.00			7.00	
	73.50	78.70	1	5.20			12.00	
	78.70	92.30	1	13.60			31.00	
	92.30	95.90	1	3.60			8.00	
	95.90	99.10	1	3.20			8.00	
	99.10	114.80	1	15.70			35.00	
	114.80	129.80	1	15.00				N/t Cross Road
	129.80	137.70	1	7.90				
	137.70	152.70	1	15.00			34.00	
	152.70	159.70	1	7.00			16.00	
	159.70	174.70	1	15.00			34.00	
	174.70	189.70	1	15.00			34.00	
	189.70	196.70	1	7.00				Cross Road
	196.70	205.70	1	9.00			20.00	
	205.70	213.70	1	8.00			19.00	
	213.70	219.70	1	6.00				Cross Road
	219.70	231.90	1	12.20			30.00	
	231.90	246.90	1	15.00			34.00	
	246.90	261.90	1	15.00			34.00	
	261.90	266.90	1	5.00				Cross Road
	266.90	281.90	1	15.00			34.00	
	281.90	297.90	1	16.00			36.00	
	297.90	312.90	1	15.00				Cross Road
	312.90	327.70	1	14.80			33.00	
	327.70	333.70	1	6.00				Cross Road
	333.70	348.70	1	15.00			34.00	
	348.70	362.30	1	13.60			31.00	
	362.30	367.70	1	5.40				Cross Road
	367.70	373.50	1	5.80			13.00	
	373.50	388.50	1	15.00			34.00	
	388.50	403.50	1	15.00			34.00	

	403.50	417.80	1	14.30				Cross Road
	417.80	420.10	1	2.30			6.00	
	420.10	435.10	1	15.00			34.00	
	435.10	450.10	1	15.00			34.00	
	450.10	465.10	1	15.00			34.00	
	465.10	475.10	1	10.00			23.00	
	475.10	485.40	1	10.30				Cross Road
	485.40	500.40	1	15.00			34.00	
	500.40	515.40	1	15.00			34.00	
	515.40	530.40	1	15.00			34.00	
	530.40	545.40	1	15.00			34.00	
	545.40	560.40	1	15.00			34.00	
	560.40	563.40	1	3.00			7.00	
	563.40	572.40	1	9.00				Cross Road
	572.40	579.40	1	7.00			16.00	
	579.40	594.40	1	15.00			34.00	
	594.40	609.40	1	15.00			34.00	
	609.40	624.40	1	15.00			34.00	
	624.40	639.40	1	15.00			34.00	
	639.40	644.70	1	5.30				Cross Road
	644.70	659.70	1	15.00			34.00	
	659.70	670.00	1	10.30			23.00	
	670.00	675.30	1	5.30			12.00	
	675.30	690.30	1	15.00			34.00	
	690.30	700.30	1	10.00			23.00	
	700.30	704.10	1	3.80			9.00	
	704.10	709.90	1	5.80			13.00	
	709.90	724.90	1	15.00			34.00	
	724.90	739.90	1	15.00			34.00	
	739.90	754.90	1	15.00			34.00	
Missing Kerbs								
Asharama Road	0.00	15.00	2	15.00			68.00	
	15.00	30.00	2	15.00			68.00	
	30.00	45.00	2	15.00			68.00	
	45.00	60.00	2	15.00			68.00	
	60.00	75.00	2	15.00			68.00	
	75.00	90.00	2	15.00			68.00	
	90.00	105.00	2	15.00			68.00	
	105.00	120.00	2	15.00			68.00	
	120.00	135.00	2	15.00			68.00	
From 4th Phase 2nd Cross Road (kitchen 6)								
From MRP Bar LHS	0.00	11.60	1	11.60			26.00	
	11.60	22.20	1	10.60			24.00	
	22.20	26.60	1	4.40				Culvert
	26.60	34.30	1	7.70			18.00	
	34.30	40.50	1	6.20			14.00	
	40.50	49.10	1	8.60			20.00	

CAFE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Nandini Store	15.00	24.00	1	9.00			21.00	—
	24.00	39.00	1	15.00			34.00	—
	39.00	45.90	1	6.90			16.00	—
	45.90	52.60	1	6.70			15.00	—
	52.60	59.00	1	6.40			15.00	—
	59.00	64.90	1	5.90			14.00	—
	64.90	73.90	1	9.00			21.00	—
	73.90	78.90	1	5.00			12.00	—
	78.90	88.90	1	10.00			23.00	—
	88.90	96.60	1	7.70			18.00	—
	96.60	106.90	1	10.30			23.00	—
	106.90	112.50	1	5.60			13.00	—
	112.50	127.50	1	15.00			35.00	—
	127.50	136.20	1	8.70			20.00	—
	136.20	138.70	1	2.50			7.00	—
	138.70	141.70	1	3.00			7.00	—
	141.70	144.80	1	3.10			7.00	—
	144.80	147.30	1	2.50			7.00	—
	147.30	149.20	1	1.90			5.00	—
From 4th Phase 6th Cross Road (Subbu Bakery)								
From Park Side RHS	0.00	15.00	1	15.00			34.00	—
	15.00	18.60	1	3.60			9.00	—
	18.60	20.60	1	2.00			5.00	—
	20.60	30.80	1	10.20			23.00	—
	30.80	32.80	1	2.00			5.00	—
	32.80	36.50	1	3.70			9.00	—
	36.50	40.90	1	4.40			10.00	—
	40.90	43.90	1	3.00			7.00	—
	43.90	48.20	1	4.30			10.00	—
	48.20	54.20	1	6.00				
	54.20	59.70	1	5.50			13.00	—
	59.70	62.80	1	3.10			7.00	—
	62.80	72.00	1	9.20			21.00	—
	72.00	78.90	1	6.90			16.00	—
	78.90	91.60	1	12.70			30.00	—
	91.60	106.70	1	15.10			34.00	—
	106.70	115.20	1	8.50			20.00	—
	115.20	120.20	1	5.00			12.00	—
	120.20	135.20	1	15.00			34.00	—
	135.20	137.20	1	2.00			5.00	—
	137.20	143.30	1	6.10			15.00	—
	143.30	158.10	1	14.80			34.00	—
	158.10	160.70	1	2.60			6.00	—
	160.70	164.10	1	3.40			8.00	—
	164.10	166.10	1	2.00			5.00	—
	166.10	181.10	1	15.00			34.00	—
	181.10	193.10	1	12.00			27.00	—
	193.10	195.10	1	2.00			5.00	—
	195.10	208.90	1	13.80			31.00	—
	208.90	218.00	1	9.10				Cross Road

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನೆಂಗ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-106

	94.50	109.50	1	15.00			34.00		
	109.50	116.50	1	7.00			16.00		
	From 4th Phase 1st Main Road								
From Indira Canteen road RHS	0.00	15.00	1	15.00			34.00		
	15.00	30.00	1	15.00			34.00		
	30.00	45.00	1	15.00			34.00		
	45.00	60.00	1	15.00			34.00		
	60.00	75.00	1	15.00			34.00		
	75.00	90.00	1	15.00			34.00		
	90.00	95.00	1	5.00			12.00		
	95.00	110.00	1	15.00			34.00		
	110.00	118.00	1	8.00			18.00		
	118.00	126.00	1	8.00			18.00		
	126.00	135.80	1	9.80			22.00		
	135.80	150.80	1	15.00			34.00		
	150.80	165.80	1	15.00			34.00		
	165.80	167.80	1	2.00			5.00		
	167.80	179.10	1	11.30			26.00		
	179.10	194.10	1	15.00			34.00		
	194.10	205.40	1	11.30			26.00		
	205.40	213.80	1	8.40			19.00		
	213.80	228.80	1	15.00			34.00		
	228.80	243.80	1	15.00			34.00		
	243.80	258.80	1	15.00			34.00		
	258.80	273.80	1	15.00			34.00		
	273.80	281.80	1	8.00			18.00		
	Self Finance Society 208 colony								
Yogaya Dental Clinic	0.00	15.00	1	15.00			34.00		
	15.00	30.00	1	15.00			34.00		
	30.00	45.00	1	15.00			34.00		
	45.00	60.00	1	15.00			34.00		
	60.00	75.00	1	15.00			34.00		
	75.00	90.00	1	15.00			34.00		
	Total Quantity Work Done						9857.00	No,s	
	Quantity Payable in this Bill Done						9853.00	453.89	4472178.17

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ/ಬಿಡಿಎ/ಬೆಂಗಳೂರು ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Contractor

Assistant Engineer

Asst, Executive Engineer

14/9/2021

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Pre-Measurement : 15/9/2021

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
10	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Specification No. KSRRB M800-6. (P.No.180, I.No.24.1 of							
	For Kerb							
	From 4th Phase 2nd Cross Road							
From Kitchen 6 RHS	0.00	15.00	1	15.00		0.30	4.50	—
	15.00	29.70	1	14.70		0.30	4.41	—
	29.70	36.70	1	7.00		0.30		Cross Road
	36.70	51.70	1	15.00		0.30	4.50	—
	51.70	64.50	1	12.80		0.30	3.84	—
	64.50	70.50	1	6.00		0.30	1.80	—
	70.50	73.50	1	3.00		0.30	0.90	—
	73.50	78.70	1	5.20		0.30	1.56	—
	78.70	92.30	1	13.60		0.30	4.08	—
	92.30	95.90	1	3.60		0.30	1.08	—
	95.90	99.10	1	3.20		0.30	0.96	—
	99.10	114.80	1	15.70		0.30	4.71	—
	114.80	129.80	1	15.00		0.30		N/t Cross Road
	129.80	137.70	1	7.90		0.30		
	137.70	152.70	1	15.00		0.30	4.50	—
	152.70	159.70	1	7.00		0.30	2.10	—
	159.70	174.70	1	15.00		0.30	4.50	—
	174.70	189.70	1	15.00		0.30	4.50	—
	189.70	196.70	1	7.00		0.30		Cross Road
	196.70	205.70	1	9.00		0.30	2.70	—
	205.70	213.70	1	8.00		0.30	2.40	—
	213.70	219.70	1	6.00		0.30		Cross Road
	219.70	231.90	1	12.20		0.30	3.66	—
	231.90	246.90	1	15.00		0.30	4.50	—
	246.90	261.90	1	15.00		0.30	4.50	—
	261.90	266.90	1	5.00		0.30		Cross Road
	266.90	281.90	1	15.00		0.30	4.50	—
	281.90	297.90	1	16.00		0.30	4.80	—

	84.30	88.10	1	3.80		0.30	1.14		
	88.10	94.50	1	6.40		0.30		Culvert	
	94.50	109.50	1	15.00		0.30	4.50		
	109.50	116.50	1	7.00		0.30	2.10		
				From 4th Phase 1st Main Road					
From Indira Canteen	0.00	15.00	1	15.00		0.30	4.50		
	15.00	30.00	1	15.00		0.30	4.50		
	30.00	45.00	1	15.00		0.30	4.50		
	45.00	60.00	1	15.00		0.30	4.50		
	60.00	75.00	1	15.00		0.30	4.50		
	75.00	90.00	1	15.00		0.30	4.50		
	90.00	95.00	1	5.00		0.30	1.50		
	95.00	110.00	1	15.00		0.30	4.50		
	110.00	118.00	1	8.00		0.30	2.40		
	118.00	126.00	1	8.00		0.30	2.40		
	126.00	135.80	1	9.80		0.30	2.94		
	135.80	150.80	1	15.00		0.30	4.50		
	150.80	165.80	1	15.00		0.30	4.50		
	165.80	167.80	1	2.00		0.30	0.60		
	167.80	179.10	1	11.30		0.30	3.39		
	179.10	194.10	1	15.00		0.30	4.50		
	194.10	205.40	1	11.30		0.30	3.39		
	205.40	213.80	1	8.40		0.30	2.52		
	213.80	228.80	1	15.00		0.30	4.50		
	228.80	243.80	1	15.00		0.30	4.50		
	243.80	258.80	1	15.00		0.30	4.50		
	258.80	273.80	1	15.00		0.30	4.50		
	273.80	281.80	1	8.00		0.30	2.40		
				Self Finance Society 208 colony					
Yogaya Dental Clinic	0.00	15.00	2	15.00		0.30	9.00		
	15.00	30.00	2	15.00		0.30	9.00		
	30.00	45.00	2	15.00		0.30	9.00		
	45.00	60.00	2	15.00		0.30	9.00		
	60.00	75.00	2	15.00		0.30	9.00		
	75.00	90.00	2	15.00		0.30	9.00		
					Total Quantity Work Done		1331.58	Sqm	
					Quantity Payable in this Bill Done		1330.20	89.00	118387.8

CAE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಿಬಿಎಂಪಿ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10೯

Contractor

Assistant Engineer

15/9/2021

Asst, Executive Engineer

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Pre-Measurement :

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
18	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, l							
	For Asphalt Road							
	Santhosh Nagar 5th Cross Road							
	0.00	15.00	1	15.00	5.20	0.04	3.12	
	15.00	30.00	1	15.00	5.20	0.04	3.12	
	30.00	45.00	1	15.00	5.40	0.04	3.24	
	45.00	60.00	1	15.00	5.40	0.04	3.24	
	60.00	75.00	1	15.00	5.30	0.04	3.18	
	75.00	90.00	1	15.00	5.30	0.04	3.18	
	90.00	105.00	1	15.00	5.30	0.04	3.18	
	105.00	120.00	1	15.00	5.30	0.04	3.18	
	120.00	135.00	1	15.00	5.30	0.04	3.18	
	135.00	150.00	1	15.00	5.50	0.04	3.30	
	150.00	165.00	1	15.00	5.50	0.04	3.30	
	165.00	180.00	1	15.00	5.50	0.04	3.30	
	180.00	195.00	1	15.00	5.50	0.04	3.30	
	195.00	210.00	1	15.00	5.80	0.04	3.48	
	210.00	225.00	1	15.00	5.80	0.04	3.48	
	225.00	240.00	1	15.00	5.80	0.04	3.48	
	240.00	255.00	1	15.00	5.80	0.04	3.48	
	255.00	270.00	1	15.00	5.80	0.04	3.48	
	270.00	285.00	1	15.00	6.80	0.04	4.08	
	285.00	300.00	1	15.00	6.80	0.04	4.08	
	300.00	315.00	1	15.00	6.90	0.04	4.14	
	315.00	330.00	1	15.00	6.90	0.04	4.14	
	330.00	345.00	1	15.00	6.90	0.04	4.14	
	345.00	360.00	1	15.00	6.00	0.04	3.60	
	360.00	375.00	1	15.00	5.50	0.04	3.30	
	375.00	389.20	1	14.20	7.50	0.04	4.26	
	Self Financed Society 407 Colony							
Jigyassa Music Center	0.00	15.00	1	15.00	4.30	0.04	2.58	
	15.00	30.00	1	15.00	4.30	0.04	2.58	
	30.00	43.00	1	13.00	4.30	0.04	2.24	
	43.00	58.00	1	15.00	9.80	0.04	5.88	
	58.00	73.00	1	15.00	9.80	0.04	5.88	
	73.00	79.80	1	6.80	9.80	0.04	2.67	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ನವನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-56

	Self Financed Society 208 Colony								
Yogya Dental Clinic	0.00	15.00	1	15.00	4.50	0.04	2.70		
	15.00	30.00	1	15.00	4.60	0.04	2.76		
	30.00	45.00	1	15.00	4.60	0.04	2.76		
	45.00	60.00	1	15.00	4.70	0.04	2.82		
	60.00	75.00	1	15.00	4.70	0.04	2.82		
	75.00	90.00	1	15.00	4.70	0.04	2.82		
	90.00	98.00	1	8.00	4.70	0.04	1.50		
	Total Quantity Work Done						130.97	Cum	
	Quantity Payable in this Bill Done						130.80	8967.62	1172964.7

Contractor

09/10/2021

Assistant Engineer

Asst, Executive Engineer

Name the of Work : Improvements to roads and footpaths at Yelahanka new town 4th Phase 5th phase and Industrial areas in ward no-03 of yelahanka new town sub division (Package No 14)

Date of Pre-Measurement :

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
24	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of retro reflective sheeting conforming to Type XI standards of ASTM D 4956 - 09 & as per IRC 67-2012 for full back ground of blue colour & white letter							
	SIGN BOARD							
	Yelahanka 4th Phase							
			2	1.60	0.90		2.88	
	Total Quantity Work Done						2.88	Sqm
	Quantity Payable in this Bill Done						2.88	14792.51	42602.43
								Total	52752767.32
								12% GST	6330332.08
								Grand Total	59083099.40

Contractor

Assistant Engineer 11/10/2021.

Asst. Executive Engineer